NO.NEWZ/BBMP/DDDZ/2018-19 Date:-02-11-2018

To,
The Executive Engineer,
Dasarahaali Division,
Hesaraghatta Main Road
Bangalore-560073

"INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements of Asphalting At Balance Road At Shooting Banglow Road And Others Roads in Mallasandra Ward No 13 Shettyhalli Sub Division

Item No	Description of work	Unit	Qty
1	Removing and resetting of footpath slab (Page No-265 Item no - 37.6 of KPWD SR 2016-17)..	Sqm	489.60
2	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after	Cum	202.28
3	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading etc.,as per doiirections of the Enineer-in-charge. {Data Rate sheet enclosed}	Sqm	50.40
4	KSRRB M300-14. Excavation for roadwork in ail types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers,trimming bottom and side slopes, in accordance with requirements of lines,grades and cross sections,	Cum	967.20
5	KSRRB 300-67. Extra for rolling to specification with power roller when earth is at suitable moisture content with desired field density not less than 95% of maximum dry density (ordinary proctor test) including HOM ofmachineries complete as per	Cum	120.90
6	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the	Cum	806.00
7	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg I sqm using mechanical means complete as per	Sqm	4029.50
8	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mixformula for base / binding course including loading of aggregates withF.E. loader, hot mixing of stone aggregates and	Cum	161.18
9	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of ail materials, labour, HOM of machineries complete as per	Sqm	1812.00
10	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials	Sqm	5641.00

Item No	Description of work	Unit	Qty
11	KSRRB M500-19. Providing and laying bituminous concrete with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site,laying with a paver finisher to the required	Cum	225.67
12	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface - Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sq.m. area	Sqm	151.13

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪೀಣ್ಯ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು ಪಶ್ಚಿಮ ವಲಯ
ಬೆಸ್ಕಾಂ ಪೀಣ್ಯ ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿಬಿಎಂಪಿ, ರಾಜೀವಗಾಂಧಿನಗರ, ಬೆಂಗಳೂರು